

THE DISTRICT COUNCIL OF GRAND PORT

PUBLIC OPENING

Minutes of proceedings of the Public Opening held at The District Council Head Office, Rose Belle on Friday 28 December 2018 at 10.40 hrs.

Present:

Messrs S. Teeluck	-	Chief Executive (Chairperson)
V. Seeruthen	-	Financial Controller (Member)
R. Badrisingh	-	Chief Inspector of Works (Member)
K. Appiah	-	Principal Procurement and Supply Officer (Member)
Mrs K. Erigadoo	-	Committee Clerk (Secretary)

In attendance:

Messrs Ravi Ramloll	-	Team Builders Co. Ltd
Kaswar Shibnauth	-	Paradise Construction Co. Ltd
Z. Ahmad	-	T.K Construction Ltd

The Chairperson welcomed everyone.

1.0 Public Opening was carried out for the following item:

Construction of a synthetic Mini Soccer Pitch at Providence, Bois des Amourettes

After opening of the tender box, bids had been received from:

- i) Team Builders Co. Ltd
- ii) Paradise Construction Co. Ltd
- iii) Island Civil and Mechanical Contracting Ltd
- iv) T.K. Construction Ltd
- v) Mahesh Construction Co. Ltd

The bids were opened and the prices were read. The quotes were as per **Annex 1**.

The Committee noted that there was use of fluid in the bid of Island Civil and Mechanical Contracting Ltd at No. 3.1, "1,345,000" and Sub Total "1,850,000"

.....
S. Teeluck
Chairperson

.....
V. Seeruthen
Member

.....
R. Badrisingh
Member

Construction of a synthetic Mini Soccer Pitch at Providence, Bois des Amourettes

<i>Item</i>	<i>Description of Work</i>	<i>Unit</i>	<i>Amount (Rs) TEAM BUILDERS CO. LTD</i>	<i>Amount (Rs) MAHESH CONSTRUCTION CO. LTD</i>	<i>Amount (Rs) T.K. CONSTRUCTION LTD</i>	<i>Amount (Rs) PARADISE CONSTRUCTION CO LTD</i>	<i>Amount (Rs) ISLAND CIVIL AND MECHANICAL CONTRACTING LTD</i>
1	SITE CLEARANCE AND DEMOLITION						
1.1	Clearing site of all shrubs, bushes and the likes and carting away. Felling down and uprooting of trees falling within the soccer pitch areas per the requirement of the Forestry Services and translocating as per requirement of the Forestry Services. Supply and place signboard as per drawing	Sum	125,000	75,000	50,000	747,053.64	50,000
2	FENCING						
2.1	Construction of fencing (inclusive of bases, columns, blockwall etc) on all sides of the soccer pitch as per drawings and specifications. Price shall include: <ul style="list-style-type: none"> No laps to be located in the vertical poles. No pointed edges to be found on the inside of the soccer pitch. End caps to be provided on top of all vertical posts and to be sloped. Rate shall be inclusive of all cutting, bending, welding, primer coatings, application of galvafruid over welds. Supply and fixing of hot dipped galvanised SHS25x25x1.2mm thick height 1500 mm, 120 mm centre to centre on the chain link fencing over a total length of 6000mm located behind goal post on top of 	Sum	1,055,500	2,615,500	1,100,000	1,425,928.78	200,000

	<p>wall and welded to fencing horizontal bars. Rate shall be inclusive of all cutting, welding, application of galvafrond primer coatings, painting, on welds.</p> <ul style="list-style-type: none"> Render all faces of the wall using cement sand mix 1:3. Top of coping to be sloped with 5mm difference towards outside of the pitch. Prepare surface and apply one coat undercoat/binder and two coats of emulsion paint anti fungus on all exposed surfaces. Colour to be approved by Project Manager. 						
2.2	<p>Double leaf access gate 3.0 m wide and 3.0m high clear sizes to be manufactured in galvanised metal with 20mm galvanised T-Bars welded thereon, complete with heavy duty hinges and locking devices for pad locks. Rate to be inclusive of galvanised steel sections, cutting, welding, bending, locking device, chainlink fencing, hinges, application of galvafrond and primer coatings on welds, painting the whole gate with 2 coats gloss paint, ,etc, all as per drawings.</p> <p>Price to include for concrete ramp in front of gate 3000mm wide and maximum 10% slope using 100mm thick concrete grade 25 and mesh A142 including side blockwall (including rendering and painting)</p>		55,000	75,000	40,000	55,000	50,000
3	SYNTHETIC TURFING						
3.1	<ul style="list-style-type: none"> Removal of 150mm thick topsoil over the turfing area. Price to include for backfilling with approved material to the required lines and levels. Allow for the construction of 4catch pits with metal grating inlets, piping PVC160mm PN25, 2 soakaway as per drawings. The rate shall be all inclusive of 	Sum	1,560,000	1,245,375	1,170,000	2,190,560.15	1345,000

	<p>excavation, pipe, bedding, selected fill material, metal grating, concrete, aggregates, etc, all as per drawings.</p> <ul style="list-style-type: none"> • Levelling of base course and subgrade, supply and place crusher run 0/20 & 0/31.5 (min. 150mm thick) mechanically compacted and watered as required. • Supply and Spray prime coat cut back bitumen MC 30 at the rate 1L/M² • Supply, lay and compact asphalt concrete 0/6, 30mm thick (min.) with 5% bitumen content with slope as per drawings • Supply and install Green fields synthetic turf – 5/8 gauge, 100 polyethylene monofilament, UV resistant, Dtex 11000-13800, 130microns using 100% PP thoibac with fibre lock fleece, uv stabilized 164 gm/m² with a fibre glass rotary weave of min. 120gm/m², pile height 60mm, yarn weight min. 1000 gm/m², with drainage holes, Colour field green and/or olive green including rubber chips (1-3mm), average 1mm size of silica sand 35mm thick to stabilise the turf, Forbo Glue and tape or any acceptable equivalent alternative(all samples and specifications to be submitted with the bid. (Turf warranty certificate for at least 5 years to be submitted. Condition of warranty to be agreed with Project Manager) • Ditto as above except supply and install white synthetic turf for line markings of width 120mm as per drawings 						
3.2	<p>Supply and install 2 goal posts made with either galvanised steel sections 50mm dia. or aluminium sections (to project manager's approval) and nets. Goal posts to be 2000mm in height and 3000mm in width. Rate to include for supply, fixing, painting and supply of nets, The side nets(sample to be submitted for approval by the project manager) to be</p>	sum	25,000	20,000	40,000	35,000	30,000

	attached to the side posts with small loops welded to the poles and tied with nylon braided cords. Goal post to be fixed to 2 nos fencing pole aesthetically to prevent movement of the goal post						
3.3	Supply and fixing of a roof netting system as per specifications over the mini- soccer pitch. The rate quoted shall include the followings: <ul style="list-style-type: none"> High tensile line wires Supply and fixing of Steel Straining Posts including bolts, nuts, screws, amongst others. Supply and fixing of netting in HDPE 120mm x 120mm and 2.5mm avoiding any sharp material on the inside portion of the football pitch	sum	100,000	200,000	50,000	45,000	50,000
4	Lighting <ul style="list-style-type: none"> Supply and fixing of 3nos of led Lights floodlight200W to be fixed on each post (Total:12 Nos. x 200W). Sample and specification of LED floodlight to be approved by the project manager prior to order. Led light life cycle to be above 30,000 hrs, body to be in die cast aluminium, to have a guarantee of 5 years All light points to be well oriented and as directed to cover the whole play area Overhead cabling (3 core 2.5mm²) to be placed in appropriate conduit fixed to top horizontal bar of fencing, connected to all floodlights, control panel etc. Cabling after panel to incorporate for safety devices such as breakers located inside the chamber. Construction of a closed concrete chamber for control panel, as per site instructions and requirements of the Central Electricity Board including all necessary formwork, reinforcement and concrete grade 25 Control panel to be housed complete with all necessary 	sum	155,000	400,000	250,000	206,000	125,000

	<p>accessories (i.e RCD/ISOLATOR/BREAKER etc.). Control panel to be fitted with timer + contactor and all necessary fittings and accessories. Earthing to be done as appropriate</p> <ul style="list-style-type: none"> • Separate switch to be provided for each lighting post • Good quality galvanised fittings , bolts and nuts and locking devices to be incorporated in the works • Contractor to provide for a mobile generator for testing the whole of the lighting system. <p>Contractor to submit written guarantee regarding availability of spare parts, light fittings, etc</p>						
	Sub total		3,075,500	4,530,875	2,700,000	4,704,542.57	1,850,000
	Contingency		150,000	150,000	150,000	150,000	150,000
	Vat		461,325	702,131.25	427,500	728,181.39	300,000
	TOTAL		3,686,825	5,383,006.25	3,277,500	5,582,723.96	2,300,000